

APPENDIX

Appendix 5.3 – Aquasuite Nereda Controller FAT Checklist



Subject: Appendix 5.3 Aquasuite® Nereda® Controller FAT Checklist
 Date: 21 February 2019

Drafted by: Ryan Botha
 Checked by: Christian Moons
 Approved by: Bart de Bruin

Positive verification of the following checked items hereby confirms that all preparatory actions required to initiate the Aquasuite® Nereda® Controller Factory Acceptance Test (FAT) has been duly completed and that the Nereda® Controller Specialist may thus be deployed to site to conduct the said tests in accordance with the project specific Aquasuite® Nereda® Controller FAT Protocol issued.

Item	Description	Check ✓
5.3-1	A pre-meeting with the PLC Programmer for this specific project has been held, whereby it has been confirmed that he/she has received the Control Narrative, Control Philosophy and Interface list, and that the contents have been understood and/or where any items of uncertainty have been clarified by Royal HaskoningDHV.	☐
5.3-2	The interface list received has been populated with PLC addresses and returned to Royal HaskoningDHV.	☐
5.3-3	Simulation software has been configured to simulate the feedback from valves, pumps and instrumentation that might not be physically available for the purpose of the Factory Acceptance Test.	☐
5.3-4	All phases have been started from the SCADA / HMI system and verified to be in accordance with the requirements of the Nereda® Controller FAT Protocol.	☐
5.3-5	The SCADA / HMI system has been fully programmed and reflects the status of all equipment and instrumentation.	☐
5.3-6	The Nereda Controller server has been powered up with the specified operating system and communication with the PLC has been verified.	☐
5.3-7	A temporary internet connection for remote access and data transfer has been prepared and tested by the client and is ready for use ahead of the Factory Acceptance Test.	☐
5.3-8	The emergency recipe has been programmed and configured as prescribed in the control narrative and duly tested by the client.	☐

Name: _____

Signed: _____

Date: _____

Client: Appendix 5.3 Aquasuite® Nereda® Controller FAT Checklist
Project: 21 February 2019

Drafted by: Ryan Botha
Checked by: Christian Moons
Approved by: Bart de Bruin

Item	Remarks
5.3-1	
5.3-2	
5.3-3	
5.3-4	
5.3-5	
5.3-6	
5.3-7	
5.3-8	